STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120100
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 69884
WELL NAME (If applicable): n/a

1 OWNER A & A Construction
MAILING ADDRESS P.O. Box 995
Minden, NV. 89423

ADDRESS AT WELL LOCATION Heybourne Lane in the Ranch at Gardnerville development
Subdivision Name: Ranch at Gardnerville County: Douglas

2 LOCATION SW ¼ NW ¼ Sec 33 T 13N N/S R 20 E
PERMIT/WAIVER No. DEW 71 Issued by Water Resources Parcel No.

Latitude 38 56.908 N
Longitude 119 45.005 W
UTM E N
☒ NAD 27 ☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? n/a
If yes, what is NDWR well log #? n/a

4 EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10	8.68	.413	0	20

Existing Perforations:
Type of perforation hand slotted
Size of perforation 0.25

From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 6.6' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Measured well depth at 20'. Installed 19' of 2" tremme pipe. Pumped in approx. 13 cu. ft. of neat cement from bottom of well to surface. Pulled casing and topped of hole after casing was removed.
Plug unknown log
Nad 27
38.9486100 N
119.7490200 W
413

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no if pulled from: 0 feet to 20 feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

			Material Used		
From 0	feet to 20	feet	neat cement	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.6 lbs/gal
Bentonite Grout % bentonite
Date Started 2/24/2014
Date Completed 2/24/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the State Contractor's Board 39920A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed Dan Granger (By driller performing actual drilling on site or contractor)
Date 3/21/2014

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY

pg. of pg.