STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120301
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37395
WELL NAME (If applicable): DPE-1

1 OWNER 7-Eleven Inc%AV Tax Dept# 29643
MAILING ADDRESS P.O. Box 711
Dallas, TX 75221-0711

ADDRESS AT WELL LOCATION 15 N. Lamb Blvd
Las Vegas
Subdivision Name: County: Clark

2 LOCATION SE ¼ SE ¼ Sec 31 T 20S N/S R 62 E
PERMIT/WAIVER No. 140-31-803-004
Issued by Water Resources Parcel No.

Latitude 36 09'33.09"N
Longitude 115 04'50.03"W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled Feet Depth Cased 25 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5		Sch 40	0	25

Existing Perforations:
Type of perforation Factory Slotted
Size of perforation 0.02
From 10 feet to 20 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 13 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Well broke off at coupler, Pressure grout in place

Remediation Well

DCNR/DWR/SNS
RECEIVED
MAY 30 2014

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to 1	feet	HotMix Asphalt	☐ Pumped	☐ Poured
From 1	feet to 2	feet	Compacted Type II	☐ Pumped	☒ Poured
From 2	feet to 25	feet	Cement Grout	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/5.2 lbs/gal
Bentonite Grout 20 % bentonite
Date Started 4/29/2014
Date Completed 4/29/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Cascade Drilling
Contractor
Address 4590 Copper Sage St
Contractor
Las Vegas, NV 89115
Nevada contractor's license number issued by the State Contractor's Board C23-0073966
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2381
Signed
By driller performing actual drilling on site or contractor
Date 5-30-14

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.1592197 NAD 27
-115.0797375