STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120339
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 65683
WELL NAME (If applicable). AS-3

1 OWNER Reed R- Place Steel
MAILING ADDRESS 909 Avenue E. Ely NV 89301

ADDRESS AT WELL LOCATION 909 Avenue E. Ely NV 89301
Subdivision Name. County White Pine

2 LOCATION SW ¼ NE ¼ Sec. 15 T 16 ☐ S R 63 E
PERMIT/WAIVER No. 6-000198/6-000196
Issued by Water Resources. Parcel No.

Latitude 39.25496°
Longitude 114.37006°
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 109578

4 EXISTING WELL CONSTRUCTION
Depth Drilled 90 Feet Depth Cased 90 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	PVC	Sch 40	0	90

Existing Perforations:
Type of perforation
Size of perforation

From	85	feet to	90	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 74.8 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Trimmie grout Neat Cement from bottom of Well to 1' below ground surface. Then Jack hammered out traffic vault and concrete removed upper 1' of casing. And patched hole with cold patch.

plugg well log 109578

NAD27
39.255021°N
114.369209°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: None

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

			Material Used		
From 0	feet to 90	feet	Neat Cement	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 235 lbs/gal 15
Bentonite Grout % bentonite

Date Started 5/13/14
Date Completed 5/13/14

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Haz-Tech Drilling Inc. Contractor
Address PO Box 940 Contractor
Meridian ID 83680
Nevada contractor's license number issued by the State Contractor's Board 0038018
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2246
Signed Joan Adams
By driller performing actual drilling on site or contractor
Date 5/21/14