STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 126365
Permit No.
Basin 179

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 65683
WELL NAME (If applicable): SYE-9B

1 OWNER Reed R-Place Sheel
MAILING ADDRESS 909 Avenue E. Ely NV 89301

ADDRESS AT WELL LOCATION 909 Avenue E. Ely NV. 89301
Subdivision Name: County: White Pine

2 LOCATION SW ¼ NE ¼ Sec. 15 T 16 ☐S R 63 E
PERMIT/WAIVER No. 6-000198/6-000196 (Issued by Water Resources) Parcel No.

Latitude 39.25509
Longitude 114.86556
UTM E N
☐ NAD 27 ☒ NAD 83/WGS E

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NO?

Is there an existing well log? no
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 90 Feet Depth Cased 90 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4	PVC	Sch 40	0	90

Existing Perforations:
Type of perforation
Size of perforation

From 65 feet to 90 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 75.4 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Trimmic grout neat Cement from bottom of well to 1' below grand Surface. Then Jack hammered out Traffic Vault and concrete removed upper 1' of casing and patched hole with cold patch.

Plugging underway log
Nad 27
39.255151°N
114.865006°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: None

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	Material Used		
0	90	Neat Cement	☒ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured

Neat Cement Fluid Weight 950 lbs/gal
Bentonite Grout % bentonite

Date Started 5/15/14
Date Completed 5/15/14

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Haz-Tech Drilling Inc (Contractor)
Address PO Box 940 (Contractor)
Meridian ID 83680
Nevada contractor's license number issued by the State Contractor's Board 0038018
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2246
Signed Clam Adams (By driller performing actual drilling on site or contractor)
Date 5/21/14