STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120518
Permit No.
Basin 089

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 67280
WELL NAME (If applicable):

1 OWNER John & Wanda Paterson
MAILING ADDRESS 3005 White Pine Dr.
Washoe Valley, NV 89704

ADDRESS AT WELL LOCATION 3005 White Pine Dr.
Washoe Valley, NV
Subdivision Name New Washoe City County: Washoe

2 LOCATION SW¼ SE ¼ Sec 31 T 17 N/S R 20 E
PERMIT/WAIVER No. 050-405-13 (Issued by Water Resources) Parcel No.

Latitude 39.28938
Longitude 119.77839
UTM E
N
☐ NAD 27
☒ NAD 83/WGS E

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? Yes
If yes, what is replacement well NOI? 72191

Is there an existing well log? No
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 97 Feet Depth Cased 97 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8		.134	0	97

Existing Perforations:
Type of perforation Unknown
Size of perforation Unknown

From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 54 feet below land surface
Artesian flow No G.P.M. ? P.S.I
Water temperature ? °F Quality ?

6 Additional Notes or Comments
On 7/21/14 we perforated the well from 46' to 97'. We were unable to perforate the well from 46' to the surface due to sanitary seal, perforator would not penetrate casing. On 7/23/14 we pumped 30% Bentonite from 97' to 24' then pumped neat cement from 24' to the surface.

Washoe County Permit
WL140023

NAD 27
39.289470°N
119.777372°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills Knife

From 46 feet to 97 feet Number of perfs per linear foot 5
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	24		Neat Cement	☒ Pumped	☐ Poured
24	97		Bentonite	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 30 % bentonite

Date Started 07/21/14
Date Completed 07/23/14

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Fundin Pump & Well Service (Contractor)
Address 4030 Eastlake Blvd. (Contractor)
Washoe Valley, NV 89704
Nevada contractor's license number issued by the State Contractor's Board 74720
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2205
Signed [signature] (By driller performing actual drilling on site or contractor)
Date 07/31/14

(Rev. 12-13) USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

Plugging well log unknown