STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120824
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37389
WELL NAME (If applicable): MW-8A

1 OWNER City of Las Vegas Right of Way
MAILING ADDRESS 333 N. Rancho Dr.
Las Vegas, NV 89106

ADDRESS AT WELL LOCATION In Sidewalk on Charleston
Subdivision Name: County: Clark

2 LOCATION SW ¼ SW ¼ Sec 32 T 20S N/S R 62 E
PERMIT/WAIVER No. 140-32-499-008
Issued by Water Resources Parcel No.

Latitude 36 09'32.72"N
Longitude 115 04'46.67"W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? N/A
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled N/A Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375		Sch 40	0	20

Existing Perforations:
Type of perforation Factory Slotted
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 11 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Well obstructed by overhead powerlines, pressure grout well in place
Well associated with 7-Eleven store 29643

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:
Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to 1	feet	IQAC Concrete	☐ Pumped	☐ Poured
From 1	feet to 20	feet	Cement Grout	☐ Pumped	☒ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/5.2 lbs/gal
Bentonite Grout 20 % bentonite

Date Started 4/27/2014
Date Completed 4/27/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Cascade Drilling L.P. (Contractor)
Address 4590 Copper Sage St (Contractor)
Las Vegas, NV 89115
Nevada contractor's license number issued by the State Contractor's Board C23-0073966
Nevada driller's license number issued by the Division of Water Resources 2381
Signed (By driller performing actual drilling on site or contractor)
Date 5-30-14

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.1591169
-115.0787792
NAD 27