STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121210
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37208
WELL NAME (If applicable): 1-w-1

1 OWNER Ampac Development
MAILING ADDRESS 1005 American Pacific Dr Henderson 89074

ADDRESS AT WELL LOCATION 1005 Americcan Pacific Dr
Henderson
Subdivision Name: County: Clark

2 LOCATION NE ¼ NE ¼ Sec 15 T 22S N/S R 62 E
PERMIT/WAIVER No. 178-15-511-021
Issued by Water Resources Parcel No.

Latitude
Longitude
UTM E 819787 ☐ NAD 27
N 26717114 ☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled?
If yes, what is replacement well NO!?

Is there an existing well log? yes
If yes, what is NDWR well log #? 86809

4 EXISTING WELL CONSTRUCTION
Depth Drilled 180 Feet Depth Cased 180 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4	pvc	sch40	0	180

Existing Perforations:
Type of perforation Michine slched
Size of perforation

From	160	feet to	180	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 18 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

pluged from bottom to top
with
Bentonite Grout

DCNR/DWR/SNBC
RECEIVED
SEP 30 2014

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☐ no
Was the casing pulled? ☒ yes ☐ no If pulled from: 0 feet to 180 feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	180 feet		☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout x % bentonite

Date Started 5/5/2014
Date Completed 5/5/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Eagle Drilling Services
Contractor
Address 7150 Placid Steet Las Vegas NV
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 50266
Nevada driller's license number issued by the Division of Water Resources *this on-site driller* 2097
Signed
By driller performing actual drilling on site or contractor
Date 6/23/2014

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.0413215
-115.0290174
NAD 27