STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121562
Permit No. 25709
Basin 003

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 70879
WELL NAME (If applicable): # 4

1 OWNER R.D.D., Inc.
MAILING ADDRESS 2489 W. Main St
Littleton, CO 80120

ADDRESS AT WELL LOCATION
Knott Creek Ranch west of Headquarters
Subdivision Name: County: Humbolt

2 LOCATION NE ¼ NE ¼ Sec 4 T 43N N/S R 27 E
PERMIT/WAIVER No. 25709 Issued by Water Resources Parcel No.

Latitude 41 deg 41.263
Longitude 118 deg 53.115
UTM E
N
☐ NAD 27
☑ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☑ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NO!? 70878

Is there an existing well log? no
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 500 Feet Depth Cased 500 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16	42	.250	0	500

Existing Perforations:
Type of perforation Wire screen
Size of perforation 40

From	120	feet to	500	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 70 feet below land surface
Artesian flow NA G.P.M. NA P.S.I
Water temperature 58 °F Quality Good

6 Additional Notes or Comments

There was an existing well seal

Installed Tremie pipe to TWD
and pumped cement grout from
the bottom to the surface

NAD 27
41.687820°N
118.884236°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☑ no
If well was not cleaned out to total depth, please explain why:
Well was open to TWD

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☐ yes ☑ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: no extra perforations needed

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	500 feet	cement grout	☑ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 12/17/2014
Date Completed 12/17/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name AMS Enterprises, LLC
Contractor
Address 31630 Hwy 140 Winnemucca, NV 89445-8546
Contractor

Nevada contractor's license number issued by the State Contractor's Board 77730
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2140
Signed Anthony M. Schade
By driller performing actual drilling on site or contractor
Date 12/17/14

RECEIVED
2014 DEC 22 PM 1:2
STATE ENGINEERS OFFICE

(Rev. 12-13)
USE ADDITIONAL SHEETS IF NECESSARY
pg. 1 of pg. 1