STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121576
Permit No.
Basin 108

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72379
WELL NAME *(if applicable)*:

1 OWNER WILLIAM LEE
MAILING ADDRESS 38 MACKENZIE LANE
YERINGTON, NV

ADDRESS AT WELL LOCATION 38 MACKENZIE LANE
YERINGTON, NV
Subdivision Name: *County:* Lyon

2 LOCATION SE ¼ NW ¼ Sec 12 T 12N N/S R 25 E
PERMIT/WAIVER No. 012-291-02
Issued by Water Resources *Parcel No.*

Latitude 38.920554*N
Longitude 119.139449*W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NOI? 72378

Is there an existing well log? YES
If yes, what is NDWR well log #? 15833

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 60 Feet Depth Cased 60 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	13.03	.188	0	60

Existing Perforations:
Type of perforation FACTORY SLOT
Size of perforation 3 X 3/32

From 35 feet to 60 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 45 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature COLD °F Quality POOR

6 Additional Notes or Comments

WELL LOG SHOWED CEMENT TO 30' AND PERFS STARTING AT 35' TO 60' NO ADDITIONAL PERFS WERE NEEDED.

2014 DEC 23 PM 2:57
STATE ENGINEER'S OFFICE

NAD27
38.920637°N
119.138433°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: N/A

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	60		NEAT CEMENT	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/5 lbs/gal
Bentonite Grout % bentonite
Date Started 12/14/2014
Date Completed 12/14/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name CAPITAL CITY WELL DRILLING AND PUMP SERVICE INC
Contractor
Address 20 KIT KAT DRIVE CARSON CITY, NV 89706
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0055548
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1905
Signed
By driller performing actual drilling on site or contractor
Date 12/19/2014

Plugging Well log 15833