STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121655
Permit No. 16996
Basin 0334

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 70967
WELL NAME *(if applicable)*:

1 OWNER McClintick Farms
MAILING ADDRESS PO Box 129 Orvada, NV 89425

ADDRESS AT WELL LOCATION Valley Road - Orvada, NV 89425
Subdivision Name: *County:* Humboldt

2 LOCATION NE ¼ NW ¼ Sec 4 T 42N N/S R 37 E
PERMIT/WAIVER No. [redacted]R-8361 42
Issued by Water Resources *Parcel No.*

Latitude 41° 33.138
Longitude 117° 49.171
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? 70191

Is there an existing well log? Yes
If yes, what is NDWR well log #? 4146

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 405 Feet Depth Cased 390 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16"		.188	0	390

Existing Perforations:
Type of perforation
Size of perforation

From	204.7	feet to	390	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 127.3 feet below land surface
Artesian flow NO G.P.M. 0 P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Bulge and separation in casing at 160'

NAD27
41.552403°N
117.818544°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☐ no
Was the casing pulled? ☐ yes ☐ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills knife

From	0	feet to	160	feet	Number of perfs per linear foot 8
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	379.2	feet	Neat cement	☒ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout % bentonite

Date Started 1/14/2015
Date Completed 1/15/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Hydro Resources - West, Inc
Contractor
Address 4975 W Winnemucca Blvd
Contractor
Winnemucca, NV

Nevada contractor's license number issued by the *State Contractor's Board* 56797
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2355

Signed
By driller performing actual drilling on site or contractor

Date 1/15/2015

RECEIVED 2015 JAN 26 PM 2:00 STATE ENGINEER

Plugging Well log 4146