STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122253
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37843
WELL NAME *(If applicable)*: ASVE-4

1 OWNER 7-Eleven Inc
MAILING ADDRESS PO Box 711 Dallas TX 75221-0711

ADDRESS AT WELL LOCATION 4601 E. Sunset Rd
Henderson, NV
Subdivision Name: *County:* Clark

2 LOCATION NE ¼ NW ¼ Sec 5 T 22S N/S R 62 E
PERMIT/WAIVER No. 178-05-101-005 *Issued by Water Resources* *Parcel No.*

Latitude 36* 04' 13.58" N
Longitude 115* 04' 23.53" W
UTM E
N
☑ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☑ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? YES
If yes, what is NDWR well log #? 113098,99

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 45 Feet Depth Cased 45 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	2.01	0.237	0	35
2.375	1.07	0.154	0	45

Existing Perforations:
Type of perforation Factory
Size of perforation 0.02

From	42	feet to	45	feet
From	15	feet to	35	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level NA feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Dual Well 2" @ 45', 4" @ 35'

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☑ yes ☐ no If pulled from: 0 feet to 45 feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	-5	feet	Hot Asphalt	☐ Pumped	☑ Poured
From	-5	feet to	45	feet	Cement Grout	☑ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From	0	feet to	-5	feet	Hot Asphalt	☐ Pumped	☑ Poured
From	-5	feet to	35	feet	Cement Grout	☑ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 9lbs/1gal lbs/gal
Bentonite Grout % bentonite
Date Started 2/25/2015
Date Completed 2/25/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 5241 Schirlls Street, Las Vegas, NV 89118
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2512-LTD
Signed Bob M
By driller performing actual drilling on site or contractor
Date 3/25/2015

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

36.0704646 NAD
-115.0723737 27