STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122608
Permit No.
Basin 091

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72135
WELL NAME (If applicable):

1 OWNER Truckee Meadows Water Authority
MAILING ADDRESS 1355 Capital Blvd.
Reno, NV. 89502

ADDRESS AT WELL LOCATION ~~2465~~ 2305 Old Hwy 40 2305
Verdi, NV.
Subdivision Name: County: Washoe

2 LOCATION NE ¼ NE ¼ Sec 16 T 19N N/S R 18 E
PERMIT/WAIVER No. R-858 | 038-836-01
Issued by Water Resources Parcel No.

Latitude 39 30.954 N
Longitude 119 57.275 W
UTM E ☐ NAD 27
N ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 20480

4 EXISTING WELL CONSTRUCTION
Depth Drilled 456 Feet Depth Cased n/a Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	13	.188	+1	200
5	6.96	.134	185	365

Existing Perforations:
Type of perforation slotted
Size of perforation 3/32 X 3"

From	140'	feet to	160	feet
From	180	feet to	200	feet
From	325	feet to	365	feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 196 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Removed 400' of 2" drop pipe with submersible pump from well. Measured static water level at 196' and depth of well at 456'. Could not perforate 5" casing due to the small size. Attempted to perforate 6" casing but with large amount of buildup on casing walls, we could not get perforator past a depth of 20'. Applied for waiver to waive the perforating and received Waiver # R-858 from state. Installed 2" tremme pipe to a depth of 451'. The following day, we pumped in from bottom of well to surface approximately 3 yards of neat cement.

Nad 27
39.515900°N
119.954583°W

Plugs logs 20480-32189

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		

8 WELL PLUGGING MATERIALS

				Material Used		
From	456	feet to	surface	feet	☒ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured
From		feet to		feet	☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.3 lbs/gal
Bentonite Grout % bentonite
Date Started 5/14/2015
Date Completed 5/18/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC
Contractor
Address P.O. Box 20159
Contractor
Carson City, NV. 89721

Nevada contractor's license number issued by the State Contractor's Board 39920A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed [signature]
By driller performing actual drilling on site or contractor
Date 5/28/2015

RECEIVED
2015 JUN -1 PM 1:09
STATE ENGINEERS OFFICE

(Rev 12-13)
USE ADDITIONAL SHEETS IF NECESSARY
pg. of pg.