WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 122646
Permit No.
Basin 0734

NOTICE OF INTENT NO.

1. OWNER Don Crapp
MAILING ADDRESS 5532 Glenridge Way Klamath Falls OR 97603
ADDRESS AT WELL LOCATION Humboldt River Ranch Phase A LOT 149

2. LOCATION SW ¼ NW ¼ Sec. 15 T. 30 N/S R. 33 E/W Pershing County
PERMIT NO. Issued by Water Resources | Parcel No. | Subdivision Name Humboldt River Ranch

3. WORK PERFORMED: ☒ New Well ☐ Replace ☐ Recondition ☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE: ☒ Domestic ☐ Irrigation ☐ Test ☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE: ☐ Cable ☒ Rotary ☐ RVC ☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil			0	9
Rocky Clay		9	20	18
Hard Rocky Clay		20	32	12
Clay		32	74	42
Hard Clay		74	77	3
Soft Rocky Clay		77	110	27
Hard Clay		110	144	34
Soft Sandy Clay		144	159	15
Soft Rocky Clay		159	175	16
Hard Rocky Clay		175	195	20
Soft Sandy Clay		195	205	10
Hard Clay		205	230	25
Sand + Gravel		230	260	30

Date started 6-30, 2004
Date completed 7-12, 2004

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☒ Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
Rotary	30	Unk	2½

8. WELL CONSTRUCTION
Depth Drilled 260 Feet Depth Cased 260 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From Feet	To Feet
10 5/8	0	260

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	+1	260

Perforations:
Type perforation Torch Cut
Size perforation 3/16 x 4
From 220 feet to 260 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50 ft.
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 200 feet to 260 feet

9. WATER LEVEL
Static water level 228 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name LBJ Drilling + Pump Co Contractor
Address P.O. Box 902 Contractor
Winnemucca NV 89446
Nevada contractor's license number issued by the State Contractor's Board 9605
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1807
Signed [signature] By driller performing actual drilling on site or contractor
Date 7-25-04

(Rev. 12-01) USE ADDITIONAL SHEETS IF NECESSARY (09-627)

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 122646
Permit No.
Basin 073A

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO.

1. OWNER Don Crane
MAILING ADDRESS 5533 Glenridge Way Klamath Falls, OR 97603
ADDRESS AT WELL LOCATION 21555 Old Victory Hwy. Lovelock, NV Pershing
Subdivision Name: County:

2. LOCATION SW ¼ NW ¼ Sec 15 T 30 N/S R 33 E
Latitude 40.46576°N
Longitude 118.26456°W
UTM E N
~~NAD 27~~ ☒ NAD 83/WGS 84
PERMIT/WAIVER No.
Issued by Water Resources
Parcel No.

3. WORKED PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Other Repair

4. PROPOSED USE
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
We had to re-seal the well. It developed a cavity approximatly 50 ft. We sealed it with bentonite chips and cement on 5/30/2015. The pipe from the pitless adapter was broken at the pitless. The weight of the earth caused this. We repaired it and finished back-filling the well. The house seemed to be vacant a long time.				
Joe Boggio				
P.S. This water system is operating correctly now. JB				
NAD27				
40.465853°N				
118.263681				

Date started: June, 20 15
Date completed: June, 20 15

9. WELL CONSTRUCTION
Depth Drilled 260 Feet Depth Cased 260 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
10 5/8 Inches	0 Feet	260 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	+1	260

Perforations:
Type of perforation Torch Cut
Size of perforation
From 230 feet to 260 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Annular Seal: ☒ Yes ☐ No
☐ Neat Cement to ☐ Pumped ☐ Poured
☐ Cement Grout to ☐ Pumped ☐ Poured
☐ Concrete Grout 5 to 60 ☐ Pumped ☒ Poured
☐ ≥80% Bentonite Grout to ☐ Pumped ☐ Poured
Gravel Pack: ☒ Yes ☐ No 200 to 260 ☐ Pumped ☒ Poured
Type: ¼" MINUS
Bentonite Chips: ☒ Yes ☐ No 60 to 200 ☐ Pumped ☒ Poured
Type: 3/8

7. Water Level
Static water level: Approx 220 feet below land surface
Artesian Flow: G.P.M. P.S.I.
Water Temperature: Cold °F
Quality: Good

8. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name LBJ DRILLING & PUMP COMPANY, INC. (Contractor)
Address P.O. BOX 902 - Winnemucca, NV 89446 (Contractor)
Nevada contractor's license number issued by the *State Contractor's Board* 0009605A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1807
Signed Joe Boggio (By driller performing actual drilling on-site or contractor) Joe Boggio
Date 06/26/2015

(Rev. 06-06)
USE ADDITIONAL SHEETS IF NECESSARY

Pg 2 of 2