STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122966
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39456
WELL NAME *(If applicable)*: MW-1A

1 OWNER County of Clark
MAILING ADDRESS 500 S. Grand Central Pkwy
Las Vegas, NV 89155

ADDRESS AT WELL LOCATION Public Right of Way
Subdivision Name: County: Clark

2 LOCATION NE ¼ NE ¼ Sec 2 T 15S N/S R 66 E
PERMIT/WAIVER No. 042-02-599-001
Issued by Water Resources Parcel No.

Latitude 36.66518
Longitude -114.56934
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log?
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4	PVC	SCH 40	17	6

Existing Perforations:
Type of perforation
Size of perforation
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 17 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature 74 °F Quality

6 Additional Notes or Comments

** ATTEMPTED TO PULL CASING BUT WAS NOT ABLE TO DO SO. KNOCKED OUT BOTTOM CAP AND GROUTED FROM BOTTOM TO TOP**

DCNR/DWR/SNBC
RECEIVED
JUN 29 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS
Material Used
From 17 feet to 0 feet BENTONITE GROUT ☒ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
Neat Cement Fluid Weight lbs/gal
Bentonite Grout 28 % bentonite

Date Started 6/16/2015
Date Completed 6/16/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Eagle Drilling Services LLC
Contractor
Address 7150 Placid St Las Vegas, NV 89119
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 51266
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2490-LTD
Signed
By driller performing actual drilling on site or contractor
Date 6/18/2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.6652076
-114.5685197
NAD 27