STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 122994
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38059
WELL NAME *(If applicable)*: Well#249

1 OWNER Clark County - Public Right of Way
MAILING ADDRESS 500 South Grand Central PKWY 2nd Floor
Las Vegas NV 84155

ADDRESS AT WELL LOCATION Intersection of Hacienda Ave and Nellis BLVD., Clark County NV
Subdivision Name: *County:*

2 LOCATION SE ¼ NE ¼ Sec 29 T 21S *N/S* R 62 *E*
PERMIT/WAIVER No. DW-1362 *Issued by Water Resources* 161-29-699-008 *Parcel No.*

Latitude 36 05' 43.66"N
Longitude 115 03' 50.46"W
UTM E
N
☐ NAD 27
X NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO#?

Is there an existing well log? Yes
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 40 Feet Depth Cased 40 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	6	SCH 40	0	40

Existing Perforations:
Type of perforation machine slot
Size of perforation 0.032

From	20	feet to	40	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 12 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

TYPE OF WELL = Temporary Dewatwering

DCNR/DWR/SNBC
RECEIVED
MAY 26 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? X yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes X no
Was the casing pulled? X yes ☐ no If pulled from: 0 feet to 40 feet
Was the casing over drilled? ☐ yes X no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	10	feet	gravel pack	☐ Pumped X Poured
From	10	feet to	12	feet	bentonite seal	☐ Pumped ☐ Poured
From	12	feet to	40	feet	impact sand gravel	☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite

Date Started April 8 2015
Date Completed April 9 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Viking Drillers, Inc
Contractor

Address 5950 Granite Lake Dr. Granite Bay CA 95746
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0034680

Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* Ed Yaden 2361

Signed
By driller performing actual drilling on site or contractor

Date May 13 2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.0954873
-115.0631869
NAD 27