STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123193
Permit No.
Basin 137B

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 73595
WELL NAME (If applicable): DV-15-4

1 OWNER Round Mountain Gold Corp.
MAILING ADDRESS P.O. Box 480,
Round Mountain, NV. 89045

ADDRESS AT WELL LOCATION Round Mountain Mine,
Round Mountain, NV
Subdivision Name: County: Nye

2 LOCATION SE ¼ SE ¼ Sec 24 T 10N N/S R 43 E
PERMIT/WAIVER No. M/O-1977
Issued by Water Resources Parcel No.

Latitude
Longitude
UTM E 491883 ☒ NAD 27
N 4284004 ☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? NOI 71695

4 EXISTING WELL CONSTRUCTION
Depth Drilled 640 Feet Depth Cased 640 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	.69	.154	+1	640

Existing Perforations:
Type of perforation Slotted
Size of perforation 0.02

From 60 feet to 620 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level N/A feet below land surface
Artesian flow No G.P.M. P.S.I
Water temperature N/A °F Quality N/A

6 Additional Notes or Comments

Materials used:
40 bags - Cement

RECEIVED
2015 SEP 4 AM 11:23
STATE ENGINEER'S OFFICE

NAD 27
38.706498°N
117.093352°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☒ yes ☐ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

			Material Used		
From 0	feet to 620	feet		☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15.6 lbs/gal
Bentonite Grout % bentonite
Date Started Aug. 26, 2015
Date Completed Aug. 26, 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Boart Longyear
Contractor
Address 2745 California Ave., SLC., UT. 84104
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0021976
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2339
Signed
By driller performing actual drilling on site or contractor
Date Aug. 31, 2015

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. 1 of pg. 1

Plugs Well log 123100