STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123437
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37841
WELL NAME (*If applicable*): MW-13

1 OWNER City of Henderson - Jacob L Snow
MAILING ADDRESS 240 water Street
Henderson, NV 89015

ADDRESS AT WELL LOCATION Public right a way across from 4601 E Sunset Rd, Henderson NV (7-11 Store 29648)
Subdivision Name *County* Clark

2 LOCATION NW ¼ NE ¼ Sec 5 T 22S N/S R 62 E
PERMIT/WAIVER No. 178-05-599-001
Issued by Water Resources *Parcel No.*

Latitude 36° 04' 15.42" N
Longitude 115° 04' 22.96" W
UTM E
N
☑ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO!?

Is there an existing well log?
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 45 Feet Depth Cased 45 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	2.01	0.237	0	45

Existing Perforations:
Type of perforation Factory
Size of perforation 0.02

From	25	feet to	45	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 34.75 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

DCNR/DWR/SNBU
RECEIVED
APR 06 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☑ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☑ no
Was the casing pulled? ☑ yes ☐ no If pulled from: 0 feet to 45 feet
Was the casing over drilled? ☐ yes ☑ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations.
Type of perforater used:

From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	-5	feet	Hot Asphalt	☐ Pumped	☑ Poured
From	-5	feet to	45	feet	Cement Grout	☑ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 9lbs/1gal lbs/gal
Bentonite Grout % bentonite
Date Started 2/25/2015
Date Completed 2/25/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 5241 Schirlls Street, Las Vegas, NV 89118
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0075355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2512-LTD
Signed Bob M
By driller performing actual drilling on site or contractor
Date 3/25/2015

(Rev 12-13)
USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.07095
-115.073044
NAD 27