STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123616
Permit No.
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72020
WELL NAME *(if applicable)*:

1 OWNER Ahtna Government Services
MAILING ADDRESS 3100 East Beacon Blvd
West Sacramento, CA 95691

ADDRESS AT WELL LOCATION 12255 Pioneer Way
Fallon, NV 89406
Subdivision Name: *County:* Churchill

2 LOCATION NW ¼ SE ¼ Sec 19 T 19N N/S R 27 E
PERMIT/WAIVER No. R-889 907-211-14
Issued by Water Resources *Parcel No.*

Latitude 39°29'37" N
Longitude 118°59'31" W
UTM E
N
■ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
■ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? No
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 92 Feet Depth Cased 92 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6			0	92

Existing Perforations:
Type of perforation Factory
Size of perforation

From	72	feet to	92	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 25 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature 70 °F Quality

6 Additional Notes or Comments
6" PVC casing
Could not perforate casing because it was PVC.

RECEIVED
2015 NOV -2 AM 11:51
STATE ENGINEER'S OFFICE

NAD 27
39.493611
118.991944

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ■ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ■ no
Was the casing pulled? ☐ yes ■ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ■ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations
Type of perforater used: N/A

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	20	feet to	92	feet	Grout	■ Pumped	☐ Poured
From	0	feet to	20	feet	Neat Cement	■ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 5.62 lbs/gal
Bentonite Grout 30 % bentonite
Date Started 20-Oct
Date Completed 20-Oct

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name A.S.A.P. Pump & Well Service.LLC.
Contractor
Address P.O. Box 60130 Reno,Nevada 89506
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 35387C
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2362
Signed Danny Weld
By driller performing actual drilling on site or contractor
Date 10-26-15

(Rev. 12-13)
USE ADDITIONAL SHEETS IF NECESSARY
pg. 1 of pg. 1

Plugging unknown weld log