STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 124759
Permit No.
Basin No.

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38568
WELL NAME *(If applicable)*:

1. OWNER/CLIENT NAME Eduard Persike
MAILING ADDRESS 1107 McFerrett Rd. Modesto Ca 95351

DETAILED ADDRESS AT WELL LOCATION Bankhouse Ranch Rd. North side of Kyle Canyon Rd 89166
Subdivision Name: County: Clark

2. PLS LOCATION SE ¼ SW ¼ 8 Sec 19 N 59 E
PERMIT/WAIVER NO. 126-08-401-008
Issued by Water Resources Current Parcel No

Latitude 36°18'31.85"N UTM E ☐ NAD 27
Longitude 115°23'57.67"W UTM N ☒ NAD 83/WGS 84

3. WORKED PERFORMED
☑ New Well ☐ Deepen: Orig WL#
☐ Replacement: Original well log #
☐ Recondition: Original well log #

4. PROPOSED USE
☑ Domestic ☐ Irrigation ☐ Monitor
☐ Mining / Dewater ☐ Com / Ind ☐ Stock
☐ Test / Other ☐ Mun / QM ☐ Rec

5. WELL TYPE
☐ Auger ☑ Rotary ☐ RVC
☑ Air ☐ Mud ☐ Sonic
☐ Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ.	Water Strata	From	To	Thickness
LOOSE Rock + Gravel			0	7	7
CLAY W/Rock + Gravel			7	45	38
SAND + GRAVEL			45	49	4
CLAY W/Rock + Gravel			49	260	221
CEMENTED Rock + Gravel			260	295	35
CEMENTED Rock + Gravel W/WATER BEARING FACTURES		✓	295	500	205

DCNR/DWR/SNBO RECEIVED JAN 29 2016

Date started: 12-7, 20 15
Date completed: 12-21, 20 15

7. WATER QUALITIES
Static water level: 293 Feet below land surface
Artesian Flow: G.P.M. P.S.I.
Water Temperature: COOL ° Fahrenheit
Water Quality:

8. WELL TEST DATA
Test Method: ☐ Bailer ☐ Pump ☒ Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
Air	95-100	NA	2 Hr.

9. WELL CONSTRUCTION
Depth Drilled: 500 Feet Depth Cased: 500 Feet

HOLE DIAMETER (BIT SIZE)

		From		To	
14 3/4	Inches	SURFACE	Feet	60	Feet
9 7/8	Inches	60	Feet	500	Feet
	Inches		Feet		Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10 3/4	28.06	.250 STEEL	SURFACE	60
6.9	5.22	SDR.17 PVC	SURFACE	500

PERFORATIONS:
Type of perforation: FACTORY SCREEN
Size of perforation: .32 INCH X .25 INCH 6 ROW
From 300 Feet To 500 Feet
From Feet To Feet
From Feet To Feet

ANNULAR MATERIALS
☐ Sanitary Seal 60 FT. to SURFACE
☐ Neat Cement to ☐ Pumped ☐ Poured
☐ Cement Grout to ☐ Pumped ☐ Poured
☒ Concrete Grout 40 FT. to SURFACE ☐ Pumped ☒ Poured
☒ Bentonite Chips 60 FT. to 40 FT. ☐ Pumped ☑ Poured
☐ Bentonite Grout to ☐ Pumped ☐ Poured
☐ 15 % ☐ 20 % ☐ Other, explain:
☐ Gravel Pack [> 0.2 in.] to ☐ Pumped ☐ Poured
☐ Sand Pack [< 0.2 in.] to ☐ Pumped ☐ Poured
☐ Other, explain: to ☐ Pumped ☐ Poured

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision. This report is true to the best of my knowledge.
Name Budget Drilling LLC (Contractor)
Address 1170 Darcy Ln Pahrump NV 89060 (Contractor)
Nevada contractor's license number as issued by the *State Contractor's Board*: 0077029
Nevada well driller's license number as issued by the *Nevada Division of Water Resources (on-site driller)*: 1573
Signed: (By driller performing actual drilling on site or contractor)
Date: 1-28-2016

(Rev. 08-12)
(NSPO Rev 11-12)

USE ADDITIONAL SHEETS IF NECESSARY

36.3088819
-115.3985091
NAD 27

(O) 627