STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124763
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72101
WELL NAME (If applicable):

1 OWNER Union Pacific Railroad
MAILING ADDRESS 221 Hodgeman
Laramie, WY 82072

ADDRESS AT WELL LOCATION 412 N Main St
Las Vegas NV
Subdivision Name County Clark

2 LOCATION SE ¼ SW ¼ Sec 27 T 20 N OR 61 E
PERMIT/WAIVER No. 139-27-401-032
Issued by Water Resources Parcel No.

Latitude 36° 10' 26.91" N
Longitude 115° 8' 46.79" W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NO?

Is there an existing well log? no
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 31 Feet Depth Cased 31 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10"		Sch 80	-4	10

Existing Perforations:
Type of perforation Slotted Screen
Size of perforation .010

From 10 feet to 30 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 25 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Well was cemented in place, grout PVC well from bottom of screen to top of vault

DCNR/DWR/SNBO
RECEIVED
JAN 11 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

			Material Used		
From 30	feet to 0	feet	Cement grout	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14 lbs/gal
Bentonite Grout % bentonite

Date Started 12/7/15
Date Completed 12/7/15

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Environmental West Exploration
Contractor
Address PO Box 11095 Spokane Valley, WA 99211
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0028363
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2424-M

Signed
By driller performing actual drilling on site or contractor
Date 1/4/16

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

(Rev 12-13)

36.174173
-115.145962
NAD 27