WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 35713
Permit No.
Basin 220

NOTICE OF INTENT NO. 10430

1. OWNER Clark County School District
MAILING ADDRESS 4828 South Pearl Street
Las Vegas, Nevada 89121
ADDRESS AT WELL LOCATION Moapa High School site, Logandale NV.

2. LOCATION NE ¼ SE ¼ Sec. 35 T. 15 N/S R. 67 E. Clark County
PERMIT NO. MO-2088 Issued by Water Resources | Parcel No. | Moapa High School Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☒ Other Hollow Stem

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Silty Sand-yellow brown		0'	3'	3'
Sandy Gravel - grey		3'	7'	4'
Sandy Silt - grey brown		7'	18'	11'
Sandy Gravel - grey		18'	21'	3'
Sandy Silt - grey brown		21'	27'	6'
Sandy Gravel - grey		27'	32'	5'
Sandy Clay - brown		32'	34'	2'
Sandy Gravel - grey	54.8'	34'	59	25'
Silty Clay - brown		59'	75	16'
Bottom at 75'				
Well #1				

Date started September 20, 1991
Date completed September 20, 1991

7. WELL TEST DATA
TEST METHOD: ☒ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled 75 Feet Depth Cased 75 Feet

HOLE DIAMETER (BIT SIZE)

		From	To
8 Inches	0 Feet	75 Feet	
Inches	Feet	Feet	
Inches	Feet	Feet	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.167	0.154	0	50
2.375	0.167	0.154	70	75

Perforations:
Type perforation factory slotted
Size perforation 0.020"
From 50' feet to 70' feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 46
Placement Method: ☒ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 48 feet to 75 feet

9. WATER LEVEL
Static water level 54.8 feet below land surface
Artesian flow — G.P.M. — P.S.I.
Water temperature — °F Quality —

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name RICHARD LEBLANC Contractor
Address Contractor

Nevada contractor's license number issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on site driller M1589T-1
Signed By driller performing actual drilling on site or contractor
Date 9.26.91

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627

WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 3572
Permit No.
Basin 220

NOTICE OF INTENT NO. 10430

1. OWNER Clark County School District
MAILING ADDRESS 4828 South Pearl Street
Las Vegas, Nevada 89121
ADDRESS AT WELL LOCATION Moapa High School site, Logandale NV

2. LOCATION NE ¼ SE ¼ Sec. 35 T. 15 N/S R. 67 E. Clark County
PERMIT NO. MO-2088 Issued by Water Resources | Parcel No. | Moapa High School Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☒ Other Hollow stem

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Silty Sand - yellow brown		0'	3'	3'
Sandy Gravel - grey		3'	12'	9'
Sandy Silt - grey		12'	13'	1'
Sandy Gravel - grey		13'	37'	24'
Sandy Silt - grey		37'	39'	2'
Sandy Gravel - grey		39	42'	3'
Silty Sand - Lt. brown		42'	45'	3'
Sandy Gravel - grey	51.4'	45'	56'	11'
Silty Clay		56	73'	17'
Bottom	at	73'		
well #2				

Date started September 13, 19 91
Date completed September 13, 19 91

7. WELL TEST DATA
TEST METHOD: ☒ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled 73 Feet Depth Cased 73 Feet

HOLE DIAMETER (BIT SIZE)

		From	To
8" Inches		0 Feet	73 Feet
Inches		Feet	Feet
Inches		Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.67	0.154	0	48
2.375	0.67	0.154	68	73

Perforations:
Type perforation Factory slotted
Size perforation 0.020"
From 48 feet to 68 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 42
Placement Method: ☒ Pumped ~~☒ Poured~~
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 46 feet to 73 feet

9. WATER LEVEL
Static water level 51.4 feet below land surface
Artesian flow — G.P.M. — P.S.I.
Water temperature — °F Quality —

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name RICHARD LEBLANC Contractor
Address Contractor
Nevada contractor's license number issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1589T-1
Signed [signature] By driller performing actual drilling on site or contractor
Date 9.26.91

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627