pg 5 of 6 36105

Log # ~~36105~~

Waiver M/O-288

CAA

NESW 10, T.19N., R.19E.

LOG OF BORING MW-3

Equipment CME 55, Hollow Stem Auger

Elevation _____ Date 7/6/90

Laboratory Tests (and other information)	Driving Resistance Blows/Ft	OVM Reading (ppm)	Depth (ft)	Sample	Description
					ASPHALTIC CONCRETE WITH AGGREGATE BASE
					BROWN SAND (SP) with gravel, medium dense, moist
					BROWN CLAY (CH) with sand & gravel, medium, stiff, moist
	10	0.0	5		
					GREY BROWN SAND (SP) with gravel, cobbles & clay, medium dense, moist
	27/6"	0.0	10		
					GREY BROWN SANDY CLAY (CH) with gravel and debris, (bricks) soft, moist
	8	0.0	15		
	23	0.0	20		GREY BROWN SAND (SP) with gravel, minor cobbles, and debris (brick), medium dense, moist
	21	0.0	25		
					Abundant cobbles below 26.0 feet
			30		Water Level - Not Stabilized
Elevation Reference:	27/6"	0.0	35		
			40		

Fill

Key To Well Construction

Concrete

Bentonite

Sand

Blank Casing

Slotted Sand

Pezonella Associates, Inc.

Consulting Engineers and Geologists

Job No. 947.09A

Appr. [illegible]/11m

Date 8/1/90

LOG OF MW-3

KEYSTONE SQUARE

Reno, Nevada

Washoe County

PLATE 4