NESW 10, T19N, R19E (AA

Log # 36106 pg 6 of 6
Walker #288 (M/O)

LOG OF BORING MW-4

Equipment CME 55, Hollow Stem Auger
Elevation _____ Date 7/5/90

Laboratory Tests (and other information)	Driving Resistance Blows/Ft	OVM Reading (ppm)	Depth (ft)	Description
				ASPHALTIC CONCRETE AGGREGATE BASE GREY BROWN SAND (SP) with clay, gravel & cobbles, medium dense, moist
	11		5	
				Fill
	32	0.0	10	
				GREY TO GREY BROWN SAND (SP) with minor clay & gravel, medium dense, wet
	14	30.0	15	
	21	28.0	20	Occasional clay layers, 1 to 2 feet in thickness below 22.5 feet
	25	128.0	25	Water Level - Not Stabilized Abundant cobbles below 27.0 feet
			30	
			35	
			40	

Key To Well Construction

Concrete
Bentonite
Sand
Blank Casing
Slotted Sand

Elevation Reference:

Pezonella Associates, Inc.
Consulting Engineers and Geologists

Job No. 947.09
Appr. /11m
Date 8/1/90

LOG OF MW-4
KEYSTONE SQUARE
Reno, Nevada
Washoe County

PLATE 5