WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 38542
Permit No.
Basin 104

NOTICE OF INTENT NO.

1. OWNER Grant Allen
MAILING ADDRESS 3628 Silverado
Carson City NV. 89705

ADDRESS AT WELL LOCATION 3628 Silverado
Carson City NV 89705

2. LOCATION SW ¼ SW ¼ Sec. 6 T. 14 N/S R. 20 E. Douglas County
PERMIT NO. MA (Issued by Water Resources) 13-101-01 (Parcel No.) Jacks Valley Area Lot #1 (Subdivision Name)

3. WORK PERFORMED
☐ New Well ☒ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☒ Rotary ☐ RVC
☒ Air ☐ Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Course Sand & Silt.		0	2'	2
Decomposed Granite		2	103	101
Broken White quartz and Decomposed-G.	✓	103	163	62
Decomposed-G.		163	187	24
Broken Decomposed Granite.	✓	187	200	13'

Note. We had to preforate well casing above well screen as well screen was not letting in enough water.

Then we could not get rid of sand.

We then placed 70' ft 4½ PVC well screen inside of 8" well casing and gravel packed it in place.

4½ PVC, Sch 40 Pipe	80	100'	
4½ Screen	100	160'	
4½ PVC, Sch 40 Pipe	160	180'	
4½ Screen	180	190'	

Date started [redacted] 6/8, 1992
Date completed 8/6, 1992

7. WELL TEST DATA

TEST METHOD: ☐ Bailer ☒ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	20'	8 Hrs

8. WELL CONSTRUCTION
Depth Drilled 200' Feet Depth Cased 200' Feet

HOLE DIAMETER (BIT SIZE)

	From	To
14" Inches	0 Feet	200' Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	13.00	188	+1	190'
6 5/8	V-Wire Stainless Steel Screen		190'	200'

Perforations:
~~Type perforation~~
~~Size perforation~~ 10' foot Section 25 Thousands
From feet to feet
From 6# Rows Prep 103' to 163'
From feet to feet
From Air Star Preforator feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50
Placement Method: ☒ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 50' feet to 200' feet

9. WATER LEVEL
Static water level 95' feet below land surface
Artesian flow NA G.P.M. P.S.I.
Water temperature Cold °F Quality Sand Free Clean

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Leach Drilling Inc. (Contractor)
Address Po. Box 599 (Contractor)
Silver Spring NV. 89429
Nevada contractor's license number issued by the State Contractor's Board 0031841
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1740
Signed Nathan L. Leach
By driller performing actual drilling on site or contractor
Date 8/10/92

(Rev. 3-91)

USE ADDITIONAL SHEETS IF NECESSARY

(O)-627