WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 45065
Permit No.
Basin 36A

NOTICE OF INTENT NO. 4703

1. OWNER RIO KING RANCH
MAILING ADDRESS P.O.BOX 22, OROVADA, NV. 89425
ADDRESS AT WELL LOCATION KINGS RIVER VALLEY, KINGS RIVER, NV.

2. LOCATION NE ¼ NE ¼ Sec 9 T 44 N/S R 34 E HUMBOLDT County
PERMIT NO. 17060 Issued by Water Resources | NONE Parcel No. | NONE Subdivision Name

3. WORK PERFORMED
☐ New Well ☒ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☒ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☒ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
TOP SOIL		0	2	2
HARD CLAY		2	35	33
BROWN CLAY SOME SAND		35	70	35
MED. TO COURSE SAND		70	76	6
RED CLAY SILT CRSE SAND		76	98	22
CRSE SAND SILT		98	105	7
FINE CRSE SAND GRAVEL		105	110	5
GREEN CLAY SILT		110	128	18
MED-CRSE SAND GRAVEL		128	135	7
BRN CLAY SAND CRSE SAND		135	141	6
GRAY SILT CLAY		141	158	17
MED CRSE SAND SILT CLAY		158	173	15
FINE, CRSE GRAVEL		173	187	14
red brown sand		187	191	4
BRN CRSE TO FINE SAND		191	228	37
BRN GRAVEL SAND CLAY STRK		228	282	54
SAND BRN CLAY		282	308	16
MED CRSE SAND GRAVEL		308	321	13
CRSE SAND GRAVEL STRK CLAY		321	389	68
BRN CLAY SOME SAND		389	409	20
CRSE SAND STRK CLAY		409	423	14
BRN CLAY SOME SAND		423	475	52
CRSE SAND GRAVEL		475	489	14
BRN CLAY STRK SAND GRAVEL		489	518	29
CRSE SAND GRAVEL STRK CLAY		518	527	9
BRN CLAY SAND STRK		527	545	18
CRSE SAND		545	553	9
BRN CLAY STRK SAND GRAVEL		553	605	52

Date started 11/22/ 1993
Date completed 11/27 1993

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled 605' Feet Depth Cased 590' Feet

HOLE DIAMETER (BIT SIZE)

		From	To
26" Inches	0' Feet	605' Feet	
Inches	Feet	Feet	
Inches	Feet	Feet	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
18"	59.03	.312	+ 1	210'
18"	59.03	.312	580'	590'

Perforations: screen
Type perforation JOHNSONS SAND SCREEN
Size perforation 80 SLOT
From 210' feet to 580' feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 50'
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☒ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 50' feet to 605 feet

9. WATER LEVEL
Static water level feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature 65 °F Quality GOOD

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name PETE COPE DRILLING CO. INC. Contractor
Address 6505 W. CHINDEN BLVD. Contractor
MERIDIAN, ID. 83642
Nevada contractor's license number issued by the State Contractor's Board 13443
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1484
Signed By driller performing actual drilling on site or contractor
Date 12/6/93

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627