X

REPORT NO. 95.05

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 47262
PERMIT NO.
BASIN 087

NOTICE OF INTENT NO. 28504

OWNER Tim & Matt Brown Construction
MAILING ADDRESS 4765 Mt Rose Hwy Reno, Nv 89511
ADDRESS OF WELL Mt Rose Hwy between Thomas Creek & Fawn Lane Reno, Nv 89511

2. WELL LOCATION SW 1/4 SW 1/4 SEC. 25 T 18N R 19 E Washoe COUNTY

PERMIT NO. PARCEL NO 049-051-68 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Green, brown & red volcanic sands & gravels w/granite cobbles & boulders		0	200	200

'95 FEB -6 P2:41
STATE ENGINEERS OFFICE

Notes :

Date Started 1/30/95 Date Completed 2/2/95

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Lift

	GPM	DRAWDOWN	TIME (HRS)
	20+		2.5

8. WELL CONSTRUCTION

Depth Drilled 200 Depth Cased 200

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches 0 Feet 102 Feet
8 1/2 Inches 102 Feet 200 Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D.	Weight/Ft	Wall Thickness	From	To
6 5/8	12.96	.188	+2	200

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 180 Feet to 200 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 102'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 102 Feet to 200 Feet

9. WATER LEVEL
Static Water Level 50 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 625 Spice Islands Dr Ste L
Sparks, Nv 89431

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1511

Signed Roger [illegible]
By driller performing actual drilling on site or contractor

Dated 2/3/95