WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

# WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 51269
Permit No.
Basin 212

NOTICE OF INTENT NO. 15091

1. OWNER Albertsons Inc
MAILING ADDRESS 250 Park Center Boulevard, Suite 2203, Boise, ID 83726
ADDRESS AT WELL LOCATION East of Decatur Boulevard and South of Washington Avenue Las Vegas, Nevada

2. LOCATION NW ¼ SW ¼ Sec. 30 T. 20 N/S R. 61 E. Clark County
PERMIT NO. MO-2708 Issued by Water Resources
139-30-301-002 Parcel No.
Subdivision Name

3. WORK PERFORMED
☒ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☒ Other Auger

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|---|---|---|---|---|
| - Black Top + Type II | | 0 | 1 | 1 |
| - Brown Silty Clay w/Sand | | 1 | 3 | 2 |
| - Brown Silty Sand | | 3 | 4 | 1 |
| - Clayey Sand Brn. | | 4 | 5.5 | 1.5 |
| - Caliche Gravel | | 5.5 | 6.5 | 1 |
| - Dark Brn. Sandy Clay | | 6.5 | 7 | .5 |
| - Light Brn. Sandy Clay | | 7 | 8.5 | 1.5 |
| - Silty Clay Light Brn. | | 8.5 | 12 | 3.5 |
| - Light Brn Sandy + Silt | X 16.55' | 12 | 18.5 | 6.5 |
| - Caliche | | 18.5 | 19.5 | 1 |
| - Light Brn Silty Clay | | 19.5 | 20.5 | 1 |
| - Partially Cemented Sand | | 20.5 | 22 | 1.5 |
| - Light Brn. Silt | | 22 | 24.5 | 2.5 |
| - Light Brn. Clayey Silt | | 24.5 | 30 | 5.5 |

Date started 4-18, 1996
Date completed 4-18, 1996

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|---|---|
| | | |

8. WELL CONSTRUCTION
Depth Drilled 30' Feet Depth Cased 30' Feet

HOLE DIAMETER (BIT SIZE)

| | | From | To |
|---|---|---|---|
| 8 Inches | Feet | 0 Feet | 30 Feet |
| Inches | Feet | | Feet |
| Inches | Feet | | Feet |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 2 | | | 0 | 15' |
| | | | | |
| | | | | |

Perforations:
Type perforation Slot
Size perforation .020
From 15 feet to 30 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 13
Placement Method: ☐ Pumped ☒ Poured
Seal Type: ☐ Neat Cement ☒ Cement Grout ☐ Concrete Grout

Gravel Packed: ☒ Yes ☐ No
From 13 feet to 30 feet

9. WATER LEVEL
Static water level 16.55 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Terracon Western Consultants (Contractor)
Address 4343 S. Pecos (Contractor)
Las Vegas NV. 89103
Nevada contractor's license number issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2017
Signed Kenneth A Kutanai (By driller performing actual drilling on site or contractor)
Date 4-24-96

(Rev. 3-91)

USE ADDITIONAL SHEETS IF NECESSARY

(O)-627