REPORT NO. 96.14

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 51924
PERMIT NO.
BASIN 6-4-03

NOTICE OF INTENT NO. 13845

1. OWNER Scott Wroblewski
MAILING ADDRESS 7750 W. 4th St Reno, Nv 89523

ADDRESS OF WELL Jeremy Way off Argonaut
Reno, Nv 89506

2. WELL LOCATION NW 1/4 SE 1/4 SEC. 33 35 T 22N R 19 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 079-440-20 SUBDIVISION NAME Red Rock Estates #289 part 2

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Sand		0	8	8
DG, clay & sand		8	65	57
Hard DG		65	78	13
White DG, sand & clay		78	300	222

Notes :

Date Started 5/7/96 Date Completed 5/8/96

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Lift

	GPM	DRAWDOWN	TIME (HRS)
	20		2

8. WELL CONSTRUCTION

Depth Drilled 300 Depth Cased 300

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 60 Feet
8 1/2 Inches 60 Feet 300 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size O.D.	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+1.5	300

PERFORATIONS:
Type Perforation factory Size Perforation 3/32 x 3
From 260 Feet to 280 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 300 Feet

9. WATER LEVEL
Static Water Level 140 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed Roger Intwill
By driller performing actual drilling on site or contractor

Dated 5/9/96