WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 58871
Rec. ..... 19.....
Well No. .....
Permit No. .....
Do not fill in

Owner Maude Fulcher Driller Douglas Slagle

Address ..... Address P.O. Box 2081 Lic. No. 137

Location of well: N½NW¼SW¼SW¼ ¼ ¼ Sec. 18, T. 21 N/S, R. 62 E, in Clark County

or North of Flamingo Rd + West of Sand Hill Rd

Water will be used for Domestic Total depth of well 219

Size of drilled hole 8 in Weight of casing per linear foot 11.9 lbs

Thickness of casing 10 gage + Standard Temp. of water cool

Diameter and length of casing 60 ft of 8 in
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure 14 gpm at approx 6 lbs Pressure

If nonflowing well give depth of standing water from surface —

If flowing well describe control works Capped + Plugged
(Type and size of valve, etc.)

Date of commencement of well — Date of completion of well Feb. 1954

Type of well rig Keystone 53 (50)

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	219	219	—

Unknown

To replace lost Log

This is approx. as near as I can remember

Water-bearing Formation, Casing Perforations, Etc.

Chief aquifer (water-bearing formation)

from 205 to 218 ft.

Other aquifers 125 ft
170 ft

First water at 27 feet.

Casing perforated

from — to — ft.

Size of perforations

—

(OVER)

919

LOG OF FORMATIONS—*Continued*

From feet	To feet	Thickness	Type of material

STATE ENGINEER
SEP 29 55

CASING RECORD

Diam. casing	From feet	To feet	Length	"Remarks"—Seals, Grouting, Etc.
8" Stand	0	5	5	Casing was cemented in for 60 ft
8"-10g	5	60	55	using 6 Sk mix of Redymix grout



GENERAL INFORMATION—Pumping Test, Quality of Water, Etc.

Well Flows approx 14 gpm at 6# pressure

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Douglas Slagle
Well Driller

By Self

License No. 137

Dated Sept 21, 1955

This is to replace Last Log

(Not to be filled in by Driller)