WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 67046
Permit No.
Basin 163

NOTICE OF INTENT NO. 15325

1. OWNER Ed Kolojay
MAILING ADDRESS
ADDRESS AT WELL LOCATION

2. LOCATION SW ¼ NE ¼ Sec. 6 T. 25 N/S R. 57 E/W Clark County
PERMIT NO. (Issued by Water Resources) ~~510-920-007~~ Parcel No. 219-06-601-010 Subdivision Name

3. WORK PERFORMED
☑ New Well ☐ Replace ☐ Recondition
☐ Deepen ☐ Abandon ☐ Other

4. PROPOSED USE
☑ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☑ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top soil		1	3	3'
Brn Clay		3	68	65'
Brn Clay-consolidated	X	68	120	52'
Gravel				

8. WELL CONSTRUCTION
Depth Drilled 120 Feet Depth Cased 120 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12¼ Inches	0 Feet	120 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8		.188	+1	120.

Perforations:
Type perforation Torch
Size perforation 1/4" X 10"
From 80 feet to 120 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☑ Yes ☐ No
Depth of Seal 50 ft
Placement Method: ☐ Pumped ☑ Poured
Seal Type: ☐ Neat Cement ☑ Cement Grout ☐ Concrete Grout

Gravel Packed: ☑ Yes ☐ No
From 50 feet to 120 feet

9. WATER LEVEL
Static water level 70 feet below land surface
Artesian flow G.P.M.
Water temperature 100 °F Quality OK

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Metcalf Enterprises (Contractor)
Address 4250 S Arville #262 (Contractor)
Las Vegas NV 89103
Nevada contractor's license number issued by the State Contractor's Board 42266
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1475
Signed Dean Metcalf (By driller performing actual drilling on site or contractor)
Date 7-24-97

Date started 7-5, 1997
Date completed 7-7, 1997

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☑ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
35 to	45	2 hrs

450 CFM 250 PSI @ 120.

RECEIVED JUL 25 1997

(Rev. 3-91) USE ADDITIONAL SHEETS IF NECESSARY (O)-627