REPORT NO. 97.54

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOC NO. 69196
PERMIT NO.
DASIN 83

NOTICE OF INTENT NO. 38427

1. OWNER Cole & Jackie Epperson
MAILING ADDRESS 2230 Lousetown Rd Reno, Nv 89511

ADDRESS OF WELL 2230 Lousetown Rd
Reno, Nv 89511

2. WELL LOCATION SE 1/4 NE 1/4 SEC. 32 T 18N R 21 E Storey COUNTY

PERMIT NO ____ PARCEL NO 03-045-54 SUBDIVISION NAME Virginia City Highlands

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Tan & tannish-red clay		0	38	38
Dark gray rock		38	99	61
Mixed hard, soft, dark, lite gray rock	X	99	138	39

Notes :

Date Started 10/3/97 Date Completed 10/6/97

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		

8. WELL CONSTRUCTION

Depth Drilled 138 Depth Cased 138

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 56 Feet
8 1/2 Inches 56 Feet 138 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	138

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 98 Feet to 118 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 138 Feet

9. WATER LEVEL
Static Water Level 57 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1132

Signed Roger m Thiel
By driller performing actual drilling on site or contractor

Dated 10/7/97