REPORT NO. 97.60

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOC. NO. 67326
PERMIT NO.
BASIN

NOTICE OF INTENT NO. 58428

1. OWNER Scott Donovan
MAILING ADDRESS PO Box 8352 Reno, Nv 89507

ADDRESS OF WELL State Route 445
Sparks, Nv 89436

2. WELL LOCATION ~~NE~~ NW 1/4 NW 1/4 SEC. 19 T 21N R 21 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 076-400-50 SUBDIVISION NAME Spanish Springs

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG & overburden		0	1	1
Salt & pepper DG		1	425	424
Blue-green granite	X	425	505	80
Salt & pepper DG	X	505	600	95

Notes :

Date Started 10/22/97 Date Completed 10/29/97

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1

8. WELL CONSTRUCTION

Depth Drilled 600 Depth Cased 600

HOLE DIAMETER (BIT SIZE)

10" Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 600 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+3	600

PERFORATIONS:
Type Perforation Factory Size Perforation 3.32 x 3
From 550 Feet to 590 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 600 Feet

9. WATER LEVEL
Static Water Level 460 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed Roger Mathews
By driller performing actual drilling on site or contractor
Dated October 30, 1997