WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 7311
Permit No.
Basin 104

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Consultant:

Client:

NOTICE OF INTENT NO. 37842

1. OWNER SUMMIT ENVIROSOLUTIONS
MAILING ADDRESS 1475 Terminal Way, Suite B
Reno, Nevada 89052

ADDRESS AT WELL LOCATION SOUTHWEST GAS CORPORATION
250 So. Carson Street
Carson City, Nevada 89701

2. LOCATION NE ¼ NW ¼ Sec. 29 T. 15N N/S R. 20 E. Carson City County
PERMIT NO. M/O 701 A & B MW4 (Issued by Water Resources) 9-111-07 (Parcel No.) Carson City (Subdivision Name)

3. WORK PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Static Water Level: 14 feet				
Total Depth: 35 feet				
1. Measure SWL & TD				
2. Glue threaded adapter to existing casing				
3. Set tremie pipe to bottom of casing				
4. Pump neat cement from bottom to surface				
5. Pull tremie, fill casing & attach from cement pump directly to casing				
6. Pump cement @100 PSI squeezing cement through perforations into surrounding formation				
When pressure increases, discontinue pumping				
7. Over-reamed 5 ft. & filled to ground level with concrete (2 sacks)				
Equipment:				
High Pressure cement pump & mixer				
3/4" tremie pipe				
Materials:				
1 sack Portland Cement Type II				
2 sacks concrete mix				
Location: 62½ ft. S of center of Ben Franklin Craft Store in parking lot				

Date started 2-24-98, 19
Date completed 2-24-98, 19

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled ____ Feet Depth Cased ____ Feet

HOLE DIAMETER (BIT SIZE)

	From	To
Inches	Feet	Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2" PVC				

Perforations:
Type perforation
Size perforation
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet

Surface Seal: ☐ Yes ☐ No
Depth of Seal
Placement Method: ☐ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☐ Concrete Grout

Gravel Packed: ☐ Yes ☐ No
From ____ feet to ____ feet

9. WATER LEVEL
Static water level ____ feet below land surface
Artesian flow ____ G.P.M. ____ P.S.I.
Water temperature ____ °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name WAYNE DRILLING, INC. (Contractor)
Address P.O. BOX 12370 (Contractor)
RENO, NEVADA 89510

Nevada contractor's license number issued by the State Contractor's Board 0022549
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 908

Signed ____ (By driller performing actual drilling on site or contractor)
Date March 5, 1998

(Rev. 3-91)

USE ADDITIONAL SHEETS IF NECESSARY

(O)-627