REPORT NO. 98.24

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

1899
89

INTENT NO. 39459

1. OWNER Michael Brown
MAILING ADDRESS 3315 Lyon Lane Carson City, Nv 89704

ADDRESS OF WELL 1335 Brenda Way
Carson City, Nv 89704

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 30 T 17N R 20 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 50-251-18 SUBDIVISION NAME New Washoe City #1

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Soft brown sand		0	21	21
Soft DG		21	28	7
DG		28	98	70
Coarse DG		98	198	100

Notes: Bottom of borehole full of native material

Date Started 7/10/98 Date Completed 7/14/98

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
From 166'	30		2

8. WELL CONSTRUCTION

Depth Drilled 198 Depth Cased 196

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 54 Feet
8 1/2 Inches 54 Feet 198 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	15.5	.225	+2	176
6 5/8	12.92	.188	176	196

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 156 Feet to 176 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[X] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 196 Feet

9. WATER LEVEL
Static Water Level 44 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1132

Signed Roger Thrall
By driller performing actual drilling on site or contractor

Dated 7/16/98

98 JUL 20 AM 10:54
STATE ENGINEER'S OFFICE