STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

Office use only
Log No. 72702
Permit No.
Basin 89

NOTICE OF INTENT NO 38297

1. OWNER **Washoe County**
MAILING ADDRESS **4930 Energy Way**
Reno

ADDRESS AT WELL LOCATION **100 North Hwy 395**
SW corner of Old Washoe Estates Hwy 395
Old Washoe City, NV

2. Location **SW** 1/4 **NW** 1/4 Sec **24** T **17N** R **19E** **Washoe** County
PERMIT NO. 36170 PARCEL NO. **book 50 page 31** SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
New Well	Replace	Recondition	Domestic	Irrigation	Test	Cable	Rotary	RVC
Deepen	X Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Pumped 3 c.y.'s of neat cement - observed returns at surface				0

8. WELL CONSTRUCTION

Depth Drilled **100** feet Depth Cased **100** feet

HOLE DIAMETER (BIT SIZE)

	From	To
inches	0 feet	feet
inches	feet	feet
inches	feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
6 5/8	12.94	188	+1 1/2	100

Perforations::
Type Perforation **Mills Knife**
Size perforation **3/8 x 2"**
From **20** feet to **100** feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal **X** YES No
Depth of Seal **100** feet
X Pumped
Poured

Seal Type:
X Neat Cement
Cement Grout
Concrete Grout

Gravel Packed: Yes No
From feet to feet

9 WATER LEVEL

Static water leve **10** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

Date started **6-8** -98
Date completed **6-8** -98

7. WELL TEST DATA

TEST METHOD: Bailer Pump **x** Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **1511**

Signed
By driller performing actual drilling on site or contractor
Date **6-15-98**

RECEIVED 98 JUN 16 AM 10:03 STATE ENGINEER OFFICE