REPORT NO. 99.04

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 74591
PERMIT NO.
BASIN

NOTICE OF INTENT NO. 40461

1. OWNER Joe Winter
MAILING ADDRESS PO Box 155 Janesville, Ca 96114

ADDRESS OF WELL Fetlock (x street-Gymkhana
Reno, Nv 89506

2. WELL LOCATION SW 1/4 NW 1/4 SEC. 3 T 23N R 18 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 078-281-21 SUBDIVISION NAME Rancho Haven

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] PVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Dirt & clay		0	8	8
Clay & volcanic rock		8	118	110
Volcanic rock		118	125	7
Clay, volcanic rock & sand	X	125	198	73

Notes :

Date Started 2/1/99 Date Completed 2/2/99

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	18		1

8. WELL CONSTRUCTION

Depth Drilled 198 Depth Cased 198

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 198 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	198

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 178 Feet to 198 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 198 Feet

9. WATER LEVEL
Static Water Level 100 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed [signature]
By driller performing actual drilling on site or contractor

Dated February 3, 1999

RECEIVED FEB 11 1999 STATE ENGINEER'S OFFICE