WHITE - DIVISION OF WATER RESOURCES
CANARY - CLIENT'S COPY
PINK - WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 78823
Permit No.
Basin 105

NOTICE OF INTENT NO. 42909

1. OWNER Douglas County Community Developement
MAILING ADDRESS P.O. Box 218
Minden, NV 89436

ADDRESS AT WELL LOCATION 2351 Heybourne Rd.
Minden, NV.

2. LOCATION NW 1/4 NE 1/4 Sec. 8 T 13N N/S R ~~26E~~ 20 E Douglas County
PERMIT NO. 39157 (Issued by Water Resources) | Parcel No. | Subdivision Name

3. WORK PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Measured static water level at 6" below ground level. We then removed 42' of 4" drop pipe with a 10hp pump. Measured depth of well at 284'. Bailed debris from well until we had a hard bottom at 295.3' and could not retreive any debris. Installed 10" Mills Knife to a depth of 110' and perforated 5 rows per foot up to within 20' of the surface. The upper 20' of the well was very difficult to perforate due to the cement seal so we only perforated 2 rows per foot. After the perforating was completed static water level receded to 4.8' and remained there. We then installed 288' of 2" tremme pipe. The following day we pumped in neat cement from bottom of well to surface. The actual hole volume should have required 6 cubic yards but we pumped in a total of 8 yards. The cement was mixed with a ratio of 5 gallons of water per bag of Portland cement.				

Date started 1/27/00 , 19__
Date completed 1/28/00 , 19__

7. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled ____ Feet Depth Cased 297' Feet

HOLE DIAMETER (BIT SIZE)

	From	To
Inches	Feet	Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10.75		.250	+1	297'

Perforations:
Type perforation see attached log
Size perforation
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet

Surface Seal: ☒ Yes ☐ No
Depth of Seal 297' to surface
Placement Method: ☒ Pumped ☐ Poured
Seal Type: ☒ Neat Cement ☐ Cement Grout ☐ Concrete Grout

Gravel Packed: ☐ Yes ☒ No
From ____ feet to ____ feet

9. WATER LEVEL
Static water level .5' feet below land surface
Artesian flow ____ G.P.M. ____ P.S.I.
Water temperature ____ °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Carson Pump (Contractor)
Address 1401 North Roop St. (Contractor)
Carson City, NV. 89701
Nevada contractor's license number issued by the State Contractor's Board 39920
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed Dan Frazier (By driller performing actual drilling on-site or contractor)
Date 1/29/00

USE ADDITIONAL SHEETS IF NECESSARY