ppp

REPORT NO. A00.034

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 80495
PERMIT NO.
BASIN 90

NOTICE OF INTENT NO. 43907

OWNER James & Linda Fondren
MAILING ADDRESS PO Box 1250 Carson City NV 89702

ADDRESS OF WELL 1823 Highway 50
Glenbrook NV 89413

2. WELL LOCATION NE 1/4 SE 1/4 SEC. 15 T 14N R 18 E Douglas COUNTY

PERMIT NO ____ PARCEL NO 01-110-04 SUBDIVISION NAME Incline ?

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USI
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPI
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LC

MATERIAL	STRATA	FROM	TO	THICKNESS
DG & pirite		0	45	45
S&P granite & DG		45	150	105
S&P granite		150	160	10
S&P granite	X	160	205	45
S&P granite	X	205	344	139

Notes :

Date Started 5-22-00 Date Completed 5-26-00

7. WELL TEST DAT

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1 hr 45 min

8. WELL CONSTRUCTIOI

Depth Drilled 344 Depth Cased 344

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 344 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	344

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32x3
From 204 Feet to 224 Feet
From 304 Feet to 324 Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 344 Feet

9. WATER LEVEL
Static Water Level 46' Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATIOI
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed Walter E Rudl
By driller performing actual drilling on site or contractor

Dated 6-12-00