REPORT NO. A01.009

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 82396
PERMIT NO.
BASIN 8
NOTICE OF INTENT NO. 45612

OWNER Randy & Barbara White
MAILING ADDRESS 19523 Canyon View Eagle River AK 99577

ADDRESS OF WELL 1885 Empire Rd
Reno NV 89511

2. WELL LOCATION SE 1/4 NE 1/4 SEC. 5 T 17N R 21 E Storey COUNTY

PERMIT NO ____ PARCEL NO 003-122-13 SUBDIVISION NAME VCH

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LC

MATERIAL	STRATA	FROM	TO	THICKNESS
Green & purple rock	X	115	157	42

RECEIVED
01 FEB 22 PM 12:54
STATE ENGINEER'S OFFICE

Notes: Refer to original log for surface seal.

Date Started 02-06-01 Date Completed 02-06-01

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1/2 hr

8. WELL CONSTRUCTION

Depth Drilled 157 Depth Cased 157

HOLE DIAMETER (BIT SIZE)

6 1/4 Inches 115 Feet 157 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.66	.188	97	157

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32x3
From 137 Feet to 157 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 61 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATIO
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed [signature]
By driller performing actual drilling on site or contractor
Dated Feb. 19-01