STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 83835
Permit No.
Basin
NOTICE OF INTENT NO. 4241

1

OWNER TRI Water & Sewer
MAILING ADDRESS 9575 Double R Blvd
Reno NV

ADDRESS AT WELL LOCATION

2. Location SE 1/4 SW 1/4 Sec 36 T 20N R 22E Storey County
PERMIT NO. 62261 PARCEL NO. 04-090-15 SUBDIVISION NAME

3. WORK PERFORMED
New Well, Replace, Recondition, Deepen, X Abandon, Other

4. PROPOSED USE
Domestic, Irrigation, X Test, Municipal/Industrial, Monitor, Stock

5. WELL TYPE
Cable, X Rotary, RVC, Air, Other, X Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Installed tremie to 498' and pumped 7yds neat cement.				0
Pulled tremie to 147' and pumped 3 yds of 7 sack sand grout. We did get returns.				0

RECEIVED 01 APR 30 PM 2:04 WATER RESOURCES OFFICE

8. WELL CONSTRUCTION
Depth Drilled 499 feet Depth Cased 499 feet

HOLE DIAMETER (BIT SIZE)

		From	To
12 3/4	inches	0 feet	280 feet
10 5/8	inches	280 feet	499 feet
	inches	feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
8 5/8	16.96	188	+1 1/2	499

Perforations::
Type Perforation Factory
Size perforation 1/8 x 3
From 140 feet to 440 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal X YES No
Depth of Seal 104 feet
x Pumped
Poured

Seal Type:
Neat Cement
X Cement Grout
Concrete Grout

Gravel Packed: X Yes No
From 104 feet to 837 feet

9 WATER LEVEL
Static water leve220 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

Date started 2-1 -01
Date completed 2-1 -01

7. WELL TEST DATA
TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 2121
Signed Steve McKay
By driller performing actual drilling on site or contractor
Date 2-28-01