REPORT NO. A01.063

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 84763
PERMIT NO.
BASIN 93

NOTICE OF INTENT NO. 47318

1. OWNER RAY MARTIN
MAILING ADDRESS 1230 BRONZE HILL RD., RENO, NV 89506

ADDRESS OF WELL 2450 BRONZE HILL RD.
RENO, NV 89506

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 13 T 22N R 19 E WASHOE COUNTY

PERMIT NO ____ PARCEL NO ~~079-490-12~~ 481-18 SUBDIVISION NAME Red Rock Estates, #262

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG, SAND		0	60	60
GREEN, BLK, WHITE GRANITE		60	165	105
FRACTURED GRANITE	X	165	198	33

Notes :

Date Started 09/07/01 Date Completed 09/11/01

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		4.25 HRS.

8. WELL CONSTRUCTION

Depth Drilled 198 Depth Cased 198

HOLE DIAMETER (BIT SIZE)

10 Inches 0 Feet 55 Feet
8 3/4 Inches 55 Feet 198 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188	+2	198

PERFORATIONS:
Type Perforation FACTORY Size Perforation 3/32 X 3
From 178 Feet to 198 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 55
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 55 Feet to 198 Feet

9. WATER LEVEL
Static Water Level 150 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COOL F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated Sept - 19 - 01