RENO PLANT
333 GALETTI WAY
RENO, NEVADA 89512

RENO-SPARKS READY MIX, INC.

P.O. BOX 1325 SPARKS, NEVADA 89432-1325

DISPATCH PHONE (775) 359-1730
OFFICE PHONE (775) 329-8148
FAX (775) 329-8693

	BATCH TIME	DUE AT JOB	ACCOUNT NO.	TAX CODE	PLANT ID	REVOLUTIONS BEG.	REVOLUTIONS END	TICKET NO.

CUSTOMER NAME/ADDRESS	JOB NAME/ADDRESS	LOAD NO.
		ACCUM. YDS.

PURCHASE ORDER NO.	DRIVERS NAME	MAP PAGE	MIX SLUMP	SLUMP POURED	TESTING LAB	AIR CONTENT

PRODUCT ID	QUANTITY	PRODUCT DESCRIPTION	UNIT/MEASURE	PRICE/UNIT	EXTENDED

_____ Leave Plant
_____ Arrive Job
_____ Start Pour
_____ Stop Pour
_____ Leave Job
_____ Arrive Plant

Time on Job _____ Min.
Overtime _____ Min.
Rate of X $ _____ Per Min
_____ $
OVERTIME CHARGE

Five (5) minutes per yard free unloading time allowed. Additional unloading time charged at current hourly truck rate.

REASON FOR DELAY TIME:

- ☐ Job Not Ready
- ☐ Job Broke Down
- ☐ Truck Broke Down
- ☐ Adding Water
- ☐ Arrived Job Early
- ☐ Slow Placing Method
- ☐ Other (Explain) _____

TOTAL MINUTES ALLOWED

SUB-TOTAL
SALES TAX
SUB-TOTAL
TAXABLE DELAY TIME

GRAND TOTAL *

CAUTION

May cause eye or skin injury. Contains Portland cement. Freshly mixed cement, mortar, concrete, or grout may cause skin injury.

TAKE THESE PRECAUTIONS:

1. Avoid all contact with eyes.
2. Wear rubber boots and gloves, and avoid prolonged contact directly with skin or through porous materials.
3. In case of contact with skin or eyes, FLUSH THOROUGHLY WITH WATER.
4. If irritation persists, get medical attention promptly.
5. Keep children away.

TYPE OF POUR

- ☐ FOOTING
- ☐ STEM WALL
- ☐ FLAT WORK
- ☐ STEPS
- ☐ CURB & GUTTER
- ☐ _____

LOT # _____

WARNING: ADDING WATER TO CONCRETE MATERIALLY REDUCES ITS STRENGTH. SELLER IS NOT RESPONSIBLE FOR STRENGTH OF CONCRETE WHEN WATER OR OTHER MATERIAL IS ADDED BY THE BUYER OR AT HIS REQUEST. NOT RESPONSIBLE FOR REACTIVE AGGREGATE OR COLOR QUALITY.

WATER ADDED	MAX ADD WATER GALS.

I HAVE READ AND UNDERSTAND THE TERMS AND CONDITIONS STATED ON THIS TICKET.

CLAIMS FOR ADJUSTMENTS MUST BE ACCOMPANIED BY DELIVERY TICKETS.
NOTICE: WE ARE NOT RESPONSIBLE FOR BROKEN SIDEWALKS, CURBS, OR ANY PROPERTY WHEN DELIVERY IS REQUESTED ON THE PREMISES.

RECEIVED BY: **X** _____
SIGN FULL NAME

1075.19
+25%

CUSTOMER COPY

RENO SPARKS READY MIX ACCEPTS NO LIABILITY FOR SALT DAMAGE TO CONCRETE

REPORT NO. A01.092

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 55038
PERMIT NO.
BASIN 87

NOTICE OF INTENT NO. 47751

OWNER LORD OF MERCY LUTHERAN CHURCH
MAILING ADDRESS 3400 PYRAMID WAY, SPARKS, NV 89431

ADDRESS OF WELL 3400 PYRAMID WAY
SPARKS, NV 89431

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 33 T 20N R 20 E WASHOE COUNTY

PERMIT NO _____ PARCEL NO 028-411-50 SUBDIVISION NAME _____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
10" I.D. stove pipe				

Notes: Ran mills knife to 38', casing rotten, would not perf until 30'. Perforated 5' then casing pulled out. Bottom of casing filled in with large flat gravels to 25'. Ran tremie tube to 25', pumped neat cement & worked tremie to 30'. Filled to 10' from surface & pulled 24' of casing. Pumped 5 yds neat cement from 30' to surface. (RSRM Ticket #503579).

Date Started 11/20/01 Date Completed 11/20/01

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled _____ Depth Cased _____

HOLE DIAMETER (BIT SIZE)
_____ Inches _____ Feet _____ Feet
_____ Inches _____ Feet _____ Feet
_____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To

PERFORATIONS:
Type Perforation _____ Size Perforation _____
From _____ Feet to _____ Feet
From _____ Feet to _____ Feet
From _____ Feet to _____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth _____
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From _____ Feet to _____ Feet

9. WATER LEVEL
Static Water Level 40 Feet Below Land Surface
Artesian Flow _____ GPM _____ PSI
Water Temperature _____ F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed Roger M Thrall
By driller performing actual drilling on site or contractor

Dated Nov - 28 - 01