REPORT NO. A01.093

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 85453
PERMIT NO.
BASIN 92-A

NOTICE OF INTENT NO. 47732

OWNER MICHAEL & PAM JOHNSTON
MAILING ADDRESS PO BOX 20836, RENO, NV 89515

ADDRESS OF WELL 11405 CARLSBAD
RENO, NV 89506

2. WELL LOCATION NW 1/4 SE 1/4 SEC. 24 T 21N R 18 E WASHOE COUNTY

PERMIT NO ____ PARCEL NO 086-223-05 SUBDIVISION NAME WASHOE RANCHES

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
SAND, DG & CLAY TRACES		197	298	101

Notes : REFER TO ORIGINAL LOG FOR SEAL.

Date Started 11/27/01 Date Completed 11/28/01

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1.5 HOURS

8. WELL CONSTRUCTION

Depth Drilled 298 Depth Cased 298

HOLE DIAMETER (BIT SIZE)
7 7/8 Inches 197 Feet 298 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188	178	298

PERFORATIONS:
Type Perforation FACTORY Size Perforation 3/32 X 3
From 218 Feet to 238 Feet
From 258 Feet to 278 Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 128 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COOL F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed Roger Mitchell
By driller performing actual drilling on site or contractor

Dated Nov. 30 - 01