REPORT NO. A02.002

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 85735
PERMIT NO.
BASIN 108

NOTICE OF INTENT NO. 47755

1. OWNER YERINGTON PAIUTE TRIBE
MAILING ADDRESS 171 CAMPBELL LN, YERINGTON, NV 89447
ADDRESS OF WELL MW8-CAMPBELL RANCH RD.
YERINGTON, NV 89447

2. WELL LOCATION SW 1/4 NE 1/4 SEC. 20 T 14N R 25 E LYON COUNTY

PERMIT NO _____ PARCEL NO _____ SUBDIVISION NAME _____

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [X] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
BROWNISH GRAY CLAY, SAND				
GRAVEL		0	25	25

Notes: AQUAGUARD FROM 5'-11'; BENTONITE PELLETS FROM 11' TO 13'; GRAVEL PACKED WITH #6 SAND FROM 13' TO 25'.

Date Started 01/07/02 Date Completed 01/07/02

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	0		2 HRS.

8. WELL CONSTRUCTION

Depth Drilled 25 Depth Cased 25

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 5 Feet
6 1/2 Inches 5 Feet 25 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
2"	SCH 40	PVC	+2	25
6 5/8"	12.92	.188	+2	5

PERFORATIONS:
Type Perforation FACTORY Size Perforation .020
From 15 Feet to 20 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 5'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 13 Feet to 25 Feet

9. WATER LEVEL
Static Water Level 20 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated 1-28-02