REPORT NO. A02.004

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 85869
PERMIT NO.
BASIN 108

NOTICE OF INTENT NO. 47757

OWNER YERINGTON PAIUTE TRIBE
MAILING ADDRESS 171 CAMPBELL LN, YERINGTON, NV 89447

ADDRESS OF WELL MW 7 CAMPBELL RANCH RD.
YERINGTON, NV 89447

2. WELL LOCATION NE 1/4 NW 1/4 SEC. 20 T 14N R 25 E LYON COUNTY

PERMIT NO _____ PARCEL NO _____ SUBDIVISION NAME _____

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [X] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
SAND, GRAVEL		0	45	45
FINE SAND, SMALL ROCK		45	75	30

Notes : AQUAGUARD FROM 5'-48'; BENTONITE PELLETS FROM 48'-50'; GRAVEL PACKED WITH #6 SAND FROM 50'-62'.

Date Started 01/11/02 Date Completed 01/11/02

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	5		2 HRS.

8. WELL CONSTRUCTION

Depth Drilled 75 Depth Cased 75

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 5 Feet
6 1/2 Inches 5 Feet 75 Feet
_____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
2"	SCH 40	PVC	+2	72

PERFORATIONS:
Type Perforation FACTORY Size Perforation .020
From 52 Feet to 62 Feet
From _____ Feet to _____ Feet
From _____ Feet to _____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 5'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 62 Feet

9. WATER LEVEL
Static Water Level 32 Feet Below Land Surface
Artesian Flow _____ GPM _____ PSI
Water Temperature _____ F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC., INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated Jan - 28 - 2002