REPORT NO. A02.077

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 88158
PERMIT NO.
BASIN Ø.89

NOTICE OF INTENT NO. 48000

1. OWNER Dr. & Mrs. Marshall Postman
MAILING ADDRESS 4625 Sommerville Way, Reno, NV 89509
ADDRESS OF WELL 7440 Bryan Canyon
Carson City, NV 89704

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 26 T 16N R 19 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 055-292-37 SUBDIVISION NAME ____

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG		0	30	30
Salt & pepper granite		30	110	80
Salt & pepper granite, gray clay		110	160	50
Hard granite		160	500	340

Notes :

Date Started 08/22/02 Date Completed 08/28/02

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		3 Hours

8. WELL CONSTRUCTION
Depth Drilled 500 Depth Cased 500

HOLE DIAMETER (BIT SIZE)
10 Inches 0 Feet 100 Feet
8 1/2 Inches 100 Feet 500 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	12.92	.188	+2	500

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 460 Feet to 500 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100'
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[X] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 500 Feet

9. WATER LEVEL
Static Water Level 163 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89511
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189
Signed ____
By driller performing actual drilling on site or contractor
Dated ____

02 OCT -1 AM 11:22
STATE ENGINEER'S OFFICE