WHITE—DIVISION OF WATER RESOURCES
CANARY—CLIENT'S COPY
PINK—WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 88681
Permit No.
Basin 070

NOTICE OF INTENT NO. 44411

1. OWNER Julian Marquerquiaga
MAILING ADDRESS 5255 East Palisade Drive Winnemucca, NV 89445
ADDRESS AT WELL LOCATION 218 W Winnemucca Blvd

2. LOCATION SE ¼ NW ¼ Sec. 30 T. 36 N/S R. 38 E Humboldt County
PERMIT NO. NDEP # 5-000106 (Issued by Water Resources) 15-431-06 (Parcel No.) NA (Subdivision Name)

3. WORK PERFORMED
☐ New Well ☐ Replace ☐ Recondition
☐ Deepen ☒ Abandon ☐ Other

4. PROPOSED USE
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE
☐ Cable ☐ Rotary ☐ RVC
☐ Air ☐ Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
MW-1 30' TD 2" Sch 80 PVC Static 26' Trip in hole Rip Casing To Surface Dig out well head Concrete Cut off well head, Pump 2 Batches of 14.5 lb Per Gallon Neat Cement (6 Sacs)				
MW-2 30' TD 2 Sch 80 PVC Static 25' Trip in hole Rip Casing To Surface Dig out well head Concrete & Cut off well head. Trip in hole Pump 2 Batches of 14.5 lb Per Gallon Neat Cement (6 Sacs)				
MW-3 30' TD 2" Sch 80 PVC Static 25.0 Trip in hole, Rip Casing To Surface Dig out well head Concrete & Cut off well head, Trip in hole Pump 2 Batches of 14.5 lb Per Gallon Neat Cement (6 Sacs)				
MW-4 30' TD 2" Sch 80 PVC Static 25 Trip in hole, Rip Casing To Surface Dig out well head Concrete & Cut off well head. Trip in hole Pump 2 Batches of 14.5 lb Per Gallon Neat Cement (6 Sacs)				
MW-5 30' TD 2" Sch 80 PVC Static 24.6' Trip in hole, Rip Casing To Surface Dig out well head Concrete & Cut off well head Trip into hole Pump 2 Batches of 14.5 lb Per Gallon Neat Cement (6 Sacs)				

Date started January 21 2003
Date completed January 22 2003

7. WELL TEST DATA
TEST METHOD ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED 03 JAN 29 AM 11:00 STATE ENGINEER'S OFFICE

8. WELL CONSTRUCTION
Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
Inches	Feet	Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.5		Sch 80 PVC	0	30'

Perforations:
Type perforation .020 Perf
Size perforation
From ? feet to ? feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: ☐ Yes ☐ No
Depth of Seal Unknown
Placement Method: ☐ Pumped ☐ Poured
Seal Type: ☐ Neat Cement ☐ Cement Grout ☐ Concrete Grout
Gravel Packed: ☐ Yes ☐ No
From feet to feet

9. WATER LEVEL
Static water level 24.6 To 26 feet below land surface
Artesian flow No G.P.M. N/A P.S.I.
Water temperature N/A °F Quality N/A

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Fred Anderson & Son Exp Drilling Inc (Contractor)
Address 10760 Grass Valley Road (Contractor)
Winnemucca, NV 89445
Nevada contractor's license number issued by the State Contractor's Board 021467
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 01375
Signed (By driller performing actual drilling on site or contractor)
Date January 27th 2003

(Rev. 3-91)

USE ADDITIONAL SHEETS IF NECESSARY

(O)-627