REPORT NO. A03.125

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 89129
PERMIT NO.
BASIN 092-B

NOTICE OF INTENT NO. 49984

OWNER Spencer Bitz
MAILING ADDRESS 990 Ohio Street, Reno, NV 89506

ADDRESS OF WELL 11610 Mistletoe
Reno, Nevada 89506

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 15 T 21N R 19 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 080-331-13 SUBDIVISION NAME Lemmon Valley

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Sand Clay		0	5	5
DG Sand Clay		5	218	213

2003 FEB 13 AM 11:22
STATE ENGINEER'S OFFICE

Notes :

Date Started 2-6-03 Date Completed 2-10-03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		2 1/2 hrs.

8. WELL CONSTRUCTION

Depth Drilled 218 Depth Cased 218

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 218 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+24"	218

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 178 Feet to 198 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 218 Feet

9. WATER LEVEL
Static Water Level 70 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated February 10, 2003