WASHOE # WL030139

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 90357
Permit No.
Basin 087
NOTICE OF INTENT NO 49106

I

1. OWNER Matt Foster
MAILING ADDRESS 3995 Lamay Lane
Reno NV
ADDRESS AT WELL LOCATION 3995 Lamay Lane

2. Location SE 1/4 SE 1/4 Sec 11 T 18N R 19E Washoe County
PERMIT NO. PARCEL NO. 040-491-32 SUBDIVISION NAME

3. WORK PERFORMED
New Well | Replace | Recondition
X Deepen | Abandon | Other

4. PROPOSED USE
X Domestic | Irrigation | Test
Municipal/Industrial | Monitor | Stock

5. WELL TYPE
Cable | X Rotary | RVC
X Air | Other | Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Fractured rock.		150	250	100
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0
				0

Date started 7-10 -03
Date completed 7-11 -03

7. WELL TEST DATA
TEST METHOD: Bailer Pump x Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)
12	138	.5
20	146	.5
35	161	.5
50	176	.5

8. WELL CONSTRUCTION
Depth Drilled 250 feet Depth Cased 250 feet

HOLE DIAMETER (BIT SIZE)

		From		To	
6 1/8	inches	150	feet	250	feet
	inches		feet		feet
	inches		feet		feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
5	"6.96	188	140	250

Perforations::
Type Perforation Factory
Size perforation 3/32 x 3"
From 210 feet to 250 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal X YES No
Depth of Seal feet
Pumped
Poured

Seal Type:
Neat Cement
Cement Grout
Concrete Grout

Gravel Packed: Yes No
From feet to feet

9 WATER LEVEL
Static water level 126 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature cold Degrees F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 786
Signed [signature]
By driller performing actual drilling on site or contractor
Date 7-15 -03

RECEIVED
03 AUG 25 PM 1:03
STATE ENGINEERS OFFICE