REPORT NO. A03,090

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 90409
PERMIT NO.
BASIN 085

NOTICE OF INTENT NO 51435

1. OWNER Harry & Eleanor Davis
MAILING ADDRESS P.O. Box 3958 Sparks, NV 89432
ADDRESS OF WELL 550 Calle De La Plata
Sparks, NV 89436

2. WELL LOCATION SE 1/4 NW 1/4 SEC. 19 T 21 R 21 E Washoe COUNTY
PERMIT NO ____ PARCEL NO 76-372-09 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG and Sand		500	530	30
Black and White Granite	X	530	736	206

Notes : See original well log for sanitary seal.

Date Started 9-12-03 Date Completed 9-19-03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		4hrs.

8. WELL CONSTRUCTION
Depth Drilled 736 Depth Cased 736

HOLE DIAMETER (BIT SIZE
6 Inches 500 Feet 736 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5	9.62	.188	456	736

PERFORATIONS:
Type Perforation FAC SAW Size Perforation 3/32 X 3
From 696 Feet to 736 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 387 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO ON SITE 1981
Signed Roger M Thiel
By driller performing actual drilling on site or contractor
Dated September 19, 2003